

Gas system status

FS – 30/11/2005


Progress on gas system

- MCA status and characterization
 - See FrancescaB's presentation
- New USCMs
 - New USCM and new UGSCM
 - HOT and COLD

New USCMs test

- 0x97 (MIT)
 - Engineering model
 - No Dallas sensors patch panel
 - Correctly works with all valves and sensors of box S and C
- 0xA0 (Aachen)
 - New UGSCM type
 - Dallas patch panel
 - Correctly works with all valves and sensors of box S and C
- *Next:*
 - *Test serial port*
 - *Read out Dallas sensors*


HOT & COLD test



CAN communication with USCM COLD is via the backplane

CAN bus

CAN EPP box



HOT & COLD test

- *NO CONFLICT OBSERVED!*
 - Control software could address correctly both USCMs
 - All operations on box S and box C valves and sensors worked correctly *from both USCMs*
 - To do:
 - Test serial ports
 - Read out Dallas